



## Jones Residence Project Update 10/20/09

### Progress for last week:

Began and completed sheetrock hanging

Began sheetrock taping

Began baseboard installation on stairs

Received flooring materials

Scheduled stair refinishing

Master bedroom window installation

### Projected progress for next week:

Complete taping

Complete remaining floor blocking pick-up

Layout hardwood floors

Complete baseboard on stairs

Receive back ordered windows

Continue window installation

Order Mirror bracket and shower bench supports