



Daily Log: Kelley

Date	Description	FRJ Crew	Materials	Subs Crew	Subs
4/3	Site mtg A/S, SR, GC, JM. London clean chimney, grease damper. Continue punch & PR.	JM			
4/4	Punch List, PR	JM			
4/7	Punch List, PR	JM		2	A&S Punchlist
4/8	Punch List, PR	JM			
4/9	Punch List, PR	JM			
4/10	Punch List, PR	JM	Lower guest bath vanity returned to Rest. Hard.	1	A&S Punchlist and PR
4/11	Punch List, PR	JM			
4/14	punch List, PR, Lower Guest Bath	JM			
4/15	punch List, PR, Lower Guest Bath	JM			
4/16	punch List, PR, Furnace Service	JM		3	Service / Concrete Works - Sink
4/18	punchlist	JM			
4/21	punch List, PR	JM			
4/22	Punch list, PR, lower guest bath	JM		5	service/ 2 painters - walkthrough/ FLA - Expressions in Wood
4/23	Punch List, PR, Lower Guest Bath	JM	Library Ladder and PR Skylight Screen (EIW) and Kitchen Heat Vent (FLA)	6	delivery/ 2 painters - Kitchen protection/ FLA - UGB threshold finish coat and
4/24	Punch List, PR, Lower Guest Bath	JM, JJ	PR - LED Light	3	FLA - UGB Threshold finish coat/ 2 Painters - Kitchen and lower stairs painting
4/25	Punch List, PR, Lower Guest Bath, Kitchen Windows/Door	JM		2	2 Painters - Kitchen and lowers stairs
4/28	Punch List, PR, Lower Guest Bath, Kitchen Windows/Door	JM		3	and lower stairs/ Peterson - picks up
4/29	Punch List, PR, Lower Guest Bath	JM, JC		3	and lower stairs/ FLA - Dining Room
4/30	Punch List, PR, Lower Guest Bath, Kitchen Windows/Door, Site Meeting SR	JM		2	and lower stairs and punchlist
5/1	Punch List	JM			
5/2	Punch List	JM, JJ, TS	Kitchen Windows and Door Arrive	1	Steve Peterson
5/5	Punchlist, Powder Room/LGB, Kitchen Windows and Door	JM, JC		1	2 Painters
5/6	PR/LGB, Kitchen Windows and Door	JM, JC		1	out library ladder screws

5/7	Punch List, PR/LGB	JM		1	Mayok Drywall - PR/LGB walkthrough
5/8	Punch List, PR/LGB	JM		1	out library ladder screws
5/9	Punch List, PR/LGB	JM, JJ			
5/12	Kitchen Windows and Door	JM, JC	Stationary Window Glass arrives		
5/13	Kitchen Windows and Door	JM, JC			